



WEEKLY CONSTRUCTION REPORT
FOR February 10, 2020

1. Benson Avenue Exterior Water Tank Painting

- Installation of the finish coat is complete
- Scaffolding removal is complete
- Benson Avenue is open to through traffic
- The logo to be installed as soon as weather permits

2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Concrete work is complete on the bay side of Atlantic Avenue
- Concrete work is almost complete on the ocean side of Atlantic Avenue
- Underground utility work is almost complete on the ocean side of Atlantic Avenue
- Water main installation is nearing completion on the bay side of Atlantic Avenue
- Water main crossings and drainage work is on-going
- Water main tie-ins are on-going

3. Safe Routes to Schools Project – Various Locations

- Drainage, concrete work, and paving is complete at all locations
- Striping and signage is complete
- Contractor is working on punchlist items

4. Reconstruction of Thurlow Avenue and Bayshore Drive West

- Water main installation and water services on Thurlow Avenue is complete
- Storm drain installation is complete
- Concrete work is complete
- Roadway excavation is underway
- Base paving is scheduled for Wednesday weather permitting

5. Amherst Avenue Bulkhead Replacement

- Demolition of concrete and asphalt is complete
- Installation of drag piling is complete
- Electrical demolition and layout is underway
- Installation of tie-backs is on-going
- Face pile installation will begin after the tie-backs are complete