



REMINGTON  
& VERNICK  
ENGINEERS

845 North Main Street  
Pleasantville, NJ 08232  
O: (609) 645-7110  
F: (609) 645-7076

**WEEKLY CONSTRUCTION REPORT**  
**FOR May 4, 2020**

**1. Benson Avenue Exterior Water Tank Painting**

- Installation of the finish coat is complete and scaffolding has been removed
- Benson Avenue is open to through traffic
- The contractor is finalizing the logo

**2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave**

- Underground utility work and concrete work is complete
- Milling, paving and striping is complete
- Irrigation and sod restoration is almost complete

**3. Reconstruction of Thurlow Avenue and Bayshore Drive West**

- Utility work, concrete work, and base paving on Thurlow Avenue is complete
- Final paving on Thurlow Avenue will be scheduled for this Spring
- Work on Bayshore Drive West to be scheduled for the Fall

**4. Amherst Avenue Bulkhead Replacement**

- Demolition, drag piling, and tie-backs are complete
- Installation of face piling and bulkhead sheets is on-going
- Underground utility work is underway

**5. Redevelopment of Well No. 9**

- The video inspection is complete
- The rehabilitation of the well is complete
- A new pump has been ordered and will be installed upon receipt