

WEEKLY CONSTRUCTION REPORT
For January 3, 2023

1. 2021 Road Program

- Water main and new services and sanitary sewer main and new services are complete on Mansfield Avenue
- Drainage work is complete
- Concrete work is on-going

2. Interior Renovations to the Municipal Building

- Columns and wall panels are installed and being finished
- HVAC equipment has been installed
- Millwork and wall coverings are underway
- Storefronts to follow
- Project completion anticipated by February 2023 pending delivery of doors

3. 2022 Curb and Gutter Program

- A contract has been awarded
- A pre-construction meeting took place on October 6, 2022
- A Notice to Proceed has been issued
- The contractor anticipates starting work on January 9, 2022

4. FY2020 and FY2021 CDBG Projects

- Work is nearly complete on Union Avenue
- Work is nearly complete on Knight Avenue

5. Upcoming Projects

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing

Design Phase

- Reconstruction of Ventnor Avenue Bridal Path – North Side
- Walkway Replacement at the Sigmund Rimm Recreation Complex
- Wall of Fame at the Sigmund Rimm Recreation Complex
- Batting Cage Replacement at the Sigmund Rimm Recreation Complex
- Reconstruction of Tennis Courts 1-4 at the Sigmund Rimm Recreation Complex
- FY2022 State Aid – Reconstruction of Winchester Avenue
- 2022 Road Program