

WEEKLY CONSTRUCTION REPORT
For March 13, 2023

1. 2021 Road Program

- Base course paving is complete
- Surface course paving will be completed in the Spring

2. Interior Renovations to the Municipal Building

- Millwork is nearly complete pending delivery of material for window sill
- Doors and hardware are on site and being installed
- Storefronts and refinishing of doors is on-going
- Substantial completion anticipated in March

3. 2022 Curb and Gutter Program

- The project is substantially complete
- The contractor is addressing the punchlist items

4. FY2020 and FY2021 CDBG Projects

- Work is substantially complete on Union Avenue and Knight Avenue
- Reconnection of streetlighting is being coordinated with Atlantic City Electric

5. Reconstruction of Tennis Courts 1-4 at the Sigmund Rimm Recreation Complex

- A pre-construction meeting was held on March 2, 2023
- A Notice to Proceed was issued effective March 6, 2023
- Construction has commenced

6. 2022 Road Program

- A pre-construction meeting was held on March 2, 2023
- A Notice to Proceed was issued effective March 6, 2023
- Work is scheduled to begin on March 16, 2023

7. Batting Cage Replacement at the Sigmund Rimm Recreation Complex

- A pre-construction meeting is scheduled for March 16, 2023

8. Upcoming Projects

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- FY2022 State Aid Reconstruction of Winchester Avenue
- Wall of Fame at the Sigmund Rimm Recreation Complex

Design Phase

- Reconstruction of Ventnor Avenue Bridal Path – North Side