

**WEEKLY CONSTRUCTION REPORT**  
**For December 27, 2022**

**1. 2021 Road Program**

- Water main and new services and sanitary sewer main and new services is complete on Mansfield Avenue
- Drainage work is complete
- Concrete work is on-going

**2. Interior Renovations to the Municipal Building**

- Columns and wall panels are installed and being finished
- HVAC equipment has been received and is being installed
- Millwork, wall coverings and storefronts to follow
- Project completion anticipated by February 2023 pending delivery of doors

**3. 2022 Curb and Gutter Program**

- A contract has been awarded
- A pre-construction meeting took place on October 6, 2022
- A Notice to Proceed has been issued
- The contractor anticipates starting work on January 9th

**4. FY2020 and FY2021 CDBG Projects**

- Work is nearly complete on Union Avenue
- Work is nearly complete on Knight Avenue

**5. Upcoming Projects**

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing

*Design Phase*

- Reconstruction of Ventnor Avenue Bridal Path – North Side
- Walkway Replacement at the Sigmund Rimm Recreation Complex
- Wall of Fame at the Sigmund Rimm Recreation Complex
- Batting Cage Replacement at the Sigmund Rimm Recreation Complex
- Reconstruction of Tennis Courts 1-4 at the Sigmund Rimm Recreation Complex
- FY2022 State Aid – Reconstruction of Winchester Avenue
- 2022 Road Program