



**WEEKLY CONSTRUCTION REPORT**  
**For August 2, 2021**

**1. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue**

- Installation of sanitary sewer, storm sewer and water main is complete
- Concrete work is complete and base paving is complete
- Final paving to be completed in the Fall

**2. Amherst Avenue Promenade Improvements**

- Framing work is complete and prep work for the lighting is complete
- Installation of concrete gutter, paving and striping is complete
- The contractor is waiting on lumber delivery and working on railings

**3. Atlantic Avenue Road Diet**

- Striping work is nearly complete

**4. Firehouse 2 Addition**

- A Notice to Proceed was issued effective May 19, 2021
- Demolition and construction of the foundation is complete
- Framing is underway

**5. Redevelopment of Well No. 5**

- A pre-construction meeting was held on July 21, 2021
- Work is scheduled to begin in October

**6. Upcoming Projects**

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing

*Design Phase*

- Minnie Creek drainage analysis
- 2021 Curb and Gutter Program
- FY2021 State Aid – Reconstruction of Amherst Avenue – Phase II
- Reconstruction of Ventnor Avenue Bridal Path – North Side
- Edgemar Circle Utility Extension