



WEEKLY CONSTRUCTION REPORT
FOR January 4, 2021

1. Reconstruction of Bayshore Drive West

- Water main and sanitary sewer main and services are complete
- Storm drain installation and concrete curb and gutter work is on-going
- Once concrete and storm drain is complete, the road will be prepared for base paving

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work and water main installation is nearly complete on the bay side of the street
- Water main crossings are complete and tie ins are on-going
- Sanitary sewer and storm drain installation will be the next tasks

3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- Installation of storm drain and water main is complete between Douglas Ave. and Delavan Ave.
- Installation of sanitary sewer is on-going in that block
- Once utilities are complete in this block, utilities will begin between Delavan Ave. and Clermont Ave.

4. 2019/2020 Curb and Gutter Program – Various Locations

- Contract concrete work is complete
- Road restoration is complete
- The contract will be closed out

5. Amherst Avenue Promenade Improvements

- Test pits and installation of piling is complete
- The piling have been prepared for framing
- Installation of the framing is underway

6. Upcoming Projects – Winter 2020 Construction

Under Contract

- Benson Avenue Interior Tank Painting

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing

Engineering Phase

- Ventnor Avenue and Washington Avenue Streetscape