



WEEKLY CONSTRUCTION REPORT
FOR October 12, 2020

1. Reconstruction of Atlantic Avenue – Fredericksburg Avenue to Clermont Avenue

- Underground utility work, concrete work, milling, paving and striping is complete
- Irrigation and sod restoration is complete
- The contractor is working on minor punchlist items to complete the project

2. Reconstruction of Thurlow Avenue and Bayshore Drive West

- Utility work, concrete work, and paving on Thurlow Avenue is complete
- Notices have been sent to Bayshore Drive West and Lagoon Drive residents
- Work on Bayshore Drive West will begin in the near future

3. Amherst Avenue Bulkhead Replacement

- The contractor has completed installation of the bulkhead
- Utility services for the docks are now operational
- Parking and dock access has been re-established

4. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Contractor has mobilized to the site
- Concrete work is scheduled to start on 10/12/20
- Underground utility work is anticipated to be starting on 10/14/20

5. Redevelopment of Well 10

- Contractor has mobilized to the site
- The pump has been removed
- The TV inspection is scheduled for next week

6. Beach Bulkhead Access at Argyle Avenue

- Material has been delivered to the site
- Contractor is scheduled to begin work on 10/12/20
- The contractor will begin demolition first

7. Upcoming Projects – Fall 2020 Construction

Under Contract

- Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue
- 2019/2020 Curb and Gutter Program – Various Locations



REMINGTON
& VERNICK
ENGINEERS

845 North Main Street
Pleasantville, NJ 08232
O: (609) 645-7110
F: (609) 645-7076

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- Amherst Avenue Promenade Improvements

Engineering Phase

- Ventnor Avenue and Washington Avenue Streetscape
- Benson Avenue Tank Interior Painting