



WEEKLY CONSTRUCTION REPORT
FOR January 11, 2021

1. Reconstruction of Bayshore Drive West

- Storm drain, water main and sanitary sewer main and services are complete
- Concrete curb, gutter and driveway apron work is on-going
- Once concrete is complete, the road will be prepared for base paving

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work and water main installation is nearly complete on the bay side of the street
- Water main crossings are complete and tie ins are on-going
- Sanitary sewer and storm drain installation will be the next tasks

3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- Installation of utilities is complete between Douglas Avenue and Delavan Avenue
- Installation of utility work is underway between Delavan Avenue and Clermont Avenue
- Once utilities are complete in this block, work will begin between Clermont Ave. and Clarendon Ave.

4. 2019/2020 Curb and Gutter Program – Various Locations

- Contract concrete work is complete
- Road restoration is complete
- The contract will be closed out

5. Amherst Avenue Promenade Improvements

- Test pits and installation of piling is complete
- The piling have been prepared for framing
- The contractor is waiting for lumber to continue with framing

6. Benson Avenue Interior Tank Painting

- The contractor has mobilized to the site
- Installation of rigging is underway
- Painting is scheduled to begin this week

7. Upcoming Projects – Winter 2020 Construction

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing

Engineering Phase

- Ventnor Avenue and Washington Avenue Streetscape