



WEEKLY CONSTRUCTION REPORT
FOR November 23, 2020

1. Reconstruction of Bayshore Drive West

- The pavement has been pulverized to facilitate utility work
- Water main installation is on-going
- Sanitary sewer will begin next

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work is nearly complete on the bay side of the street
- Water main installation is on-going on the bay side of the street
- Sanitary sewer and storm drain installation will be the next tasks

3. Redevelopment of Well 10

- The pump has been installed
- The pump test has been completed
- The well is back into service

4. Beach Bulkhead Access at Argyle Avenue

- The piling and timber sheets have been installed
- The decking has been installed
- Concrete work is underway

5. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- Contractor mobilized to the site
- Test pits have been completed
- Construction to commence on November 30, 2020

6. Upcoming Projects – Fall 2020 Construction

Under Contract

- 2019/2020 Curb and Gutter Program – Various Locations
- Amherst Avenue Promenade Improvements

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- Benson Avenue Interior Tank Painting

Engineering Phase

- Ventnor Avenue and Washington Avenue Streetscape