



**WEEKLY CONSTRUCTION REPORT**  
**FOR November 30, 2020**

**1. Reconstruction of Bayshore Drive West**

- The pavement has been pulverized to facilitate utility work
- Water main installation is complete with the exception of services
- Sanitary sewer installation will begin this week

**2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue**

- Concrete work is nearly complete on the bay side of the street
- Water main installation is on-going on the bay side of the street
- Sanitary sewer and storm drain installation will be the next tasks

**3. Beach Bulkhead Access at Argyle Avenue**

- The piling and timber sheets have been installed
- The decking has been installed
- Concrete work is complete

**4. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue**

- Contractor mobilized to the site
- Test pits have been completed
- Construction to commence this week

**5. 2019/2020 Curb and Gutter Program – Various Locations**

- Contractor to mobilize to the site this week

**6. Amherst Avenue Promenade Improvements**

- Contractor has mobilized to the site
- Construction fencing installation is underway
- Test pits to be performed first

**7. Upcoming Projects – Fall 2020 Construction**

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing
- Benson Avenue Interior Tank Painting

*Engineering Phase*

- Ventnor Avenue and Washington Avenue Streetscape