



WEEKLY CONSTRUCTION REPORT
FOR January 20, 2020

1. Benson Avenue Exterior Water Tank Painting

- Installation of the finish coat is complete
- The contractor will install the logo next
- Scaffolding removal is on-going
- Access on Benson Avenue is limited

2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Concrete work is complete on the bay side of Atlantic Avenue
- Concrete work is almost complete on the ocean side of Atlantic Avenue
- Underground utility work is almost complete on the ocean side of Atlantic Avenue
- Water main installation is nearing completion on the bay side of Atlantic Avenue
- Water main crossings and drainage work is on-going
- Once all water main installation is complete, tie-ins will start

3. Safe Routes to Schools Project – Various Locations

- Drainage, concrete work, and paving is complete at all locations
- Striping and signage is complete
- Contractor is working on punchlist items

4. Reconstruction of Thurlow Avenue and Bayshore Drive West

- The contractor has installed the dewatering system on Thurlow Avenue
- Water main installation and water services on Thurlow Avenue is complete
- Storm drain installation is essentially complete
- Concrete work is on-going
- Paving will be scheduled once all concrete work is complete

5. Amherst Avenue Bulkhead Replacement

- Demolition of concrete and asphalt is complete
- Installation of drag piling is complete
- Electrical demolition and layout is underway
- Installation of tie-backs is underway