



WEEKLY CONSTRUCTION REPORT
FOR December 14, 2020

1. Reconstruction of Bayshore Drive West

- Water main installation is complete with the exception of services
- Sanitary sewer main installation is complete and 50% of the services are tied in
- Concrete curb and gutter work is to be completed next

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work and water main installation is nearly complete on the bay side of the street
- Water main crossings are on-going
- Sanitary sewer and storm drain installation will be the next tasks

3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- The dewatering system has been installed in the first block
- Installation of water main is underway
- Sanitary sewer installation will begin next

4. 2019/2020 Curb and Gutter Program – Various Locations

- Contractor has mobilized to the site
- Concrete work is essentially complete
- Road restoration is on-going

5. Amherst Avenue Promenade Improvements

- Construction fencing has been installed
- Test pits are on-going
- Installation of piling to begin this week

6. Upcoming Projects – Fall 2020 Construction

Under Contract

- Benson Avenue Interior Tank Painting

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing

Engineering Phase

- Ventnor Avenue and Washington Avenue Streetscape