



WEEKLY CONSTRUCTION REPORT
FOR December 21, 2020

1. Reconstruction of Bayshore Drive West

- Water main installation is complete and service installation is on-going
- Sanitary sewer main installation is complete and installation of laterals is on-going
- Concrete curb and gutter work is scheduled to begin this week

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work and water main installation is nearly complete on the bay side of the street
- Water main crossings are complete and tie ins are underway
- Sanitary sewer and storm drain installation will be the next tasks

3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- The dewatering system has been installed in the first block
- Installation of water main is underway
- Sanitary sewer installation will begin next

4. 2019/2020 Curb and Gutter Program – Various Locations

- Contract concrete work is complete
- Road restoration is complete
- The contract will be closed out

5. Amherst Avenue Promenade Improvements

- Test pits are complete
- Installation of piling is on-going
- Installation of the framing will begin next

6. Upcoming Projects – Fall 2020 Construction

Under Contract

- Benson Avenue Interior Tank Painting

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing

Engineering Phase

- Ventnor Avenue and Washington Avenue Streetscape