



**WEEKLY CONSTRUCTION REPORT**  
**FOR December 28, 2020**

**1. Reconstruction of Bayshore Drive West**

- Water main installation is complete and service installation is on-going
- Sanitary sewer main installation is complete and installation of laterals is on-going
- Concrete curb and gutter work is underway

**2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue**

- Concrete work and water main installation is nearly complete on the bay side of the street
- Water main crossings are complete and tie ins are on-going
- Sanitary sewer and storm drain installation will be the next tasks

**3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue**

- The dewatering system has been installed in the first block
- Installation of water main and storm drain is underway
- Sanitary sewer installation will begin this week

**4. 2019/2020 Curb and Gutter Program – Various Locations**

- Contract concrete work is complete
- Road restoration is complete
- The contract will be closed out

**5. Amherst Avenue Promenade Improvements**

- Test pits and installation of piling is complete
- Piling are being prepared for framing
- Installation of the framing will begin next

**6. Upcoming Projects – Winter 2020 Construction**

*Under Contract*

- Benson Avenue Interior Tank Painting

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing

*Engineering Phase*

- Ventnor Avenue and Washington Avenue Streetscape