



**WEEKLY CONSTRUCTION REPORT**  
**FOR December 7, 2020**

**1. Reconstruction of Bayshore Drive West**

- The pavement has been pulverized to facilitate utility work
- Water main installation is complete with the exception of services
- Sanitary sewer installation is on-going

**2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue**

- Concrete work is nearly complete on the bay side of the street
- Water main installation is nearly complete on the bay side of the street
- Sanitary sewer and storm drain installation will be the next tasks

**3. Beach Bulkhead Access at Argyle Avenue**

- Work is substantially complete
- Waiting on Atlantic City Electric to reconnect the streetlight

**4. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue**

- Contractor has mobilized to the site
- Installation of the dewatering system is underway
- Additional test pits to be completed next

**5. 2019/2020 Curb and Gutter Program – Various Locations**

- Contractor has mobilized to the site
- Concrete work is approximately 50% complete
- Upon completion of concrete work, road restoration will be completed

**6. Amherst Avenue Promenade Improvements**

- Contractor has mobilized to the site
- Construction fencing has been installed
- Test pit work is underway

**7. Upcoming Projects – Fall 2020 Construction**

*Under Contract*

- Benson Avenue Interior Tank Painting

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing

*Engineering Phase*

- Ventnor Avenue and Washington Avenue Streetscape