



WEEKLY CONSTRUCTION REPORT
FOR February 8, 2021

1. Reconstruction of Bayshore Drive West

- Storm drain, water main, sanitary sewer main and base paving is complete
- Concrete curb, gutter and driveway apron work is almost complete
- The road will be final paved in the Spring

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work is nearly complete on the bay side of the street
- Water main, water main crossings and tie ins are complete
- Sanitary sewer installation is underway

3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- Installation of utilities is complete between Douglas Avenue and Delavan Avenue
- Installation of utility work is nearly complete between Delavan Avenue and Clermont Avenue
- Utility work is on-going between Clermont Avenue and Clarendon Avenue

4. Amherst Avenue Promenade Improvements

- Test pits, installation of piling and utility relocation is complete
- The contractor is working on underground electric
- The contractor is waiting for lumber to continue with framing

5. Benson Avenue Interior Tank Painting

- The contractor has mobilized to the site and installation of rigging is complete
- Surface preparation work and installation of prime coat is complete
- The contractor is prepping for installation of intermediate and finish coat

6. Upcoming Projects – Winter/Spring 2020 Construction

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- Ventnor Avenue and Washington Avenue Streetscape

Engineering Phase

- Atlantic Avenue Road Diet