



REMINGTON
& VERNICK
ENGINEERS

845 North Main Street
Pleasantville, NJ 08232
O: (609) 645-7110
F: (609) 645-7076

WEEKLY CONSTRUCTION REPORT
FOR March 2, 2020

1. Benson Avenue Exterior Water Tank Painting

- Installation of the finish coat is complete and scaffolding is removed
- Benson Avenue is open to through traffic
- The logo will be painted as soon as weather permits

2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Concrete work is almost complete, curb crew is on site this week
- Underground utility work is almost complete, work is on-going
- Paving to be scheduled after utility and concrete work is completed

3. Safe Routes to Schools Project – Various Locations

- Project is complete
- Traffic to be monitored for effectiveness

4. Reconstruction of Thurlow Avenue and Bayshore Drive West

- Utility work, concrete work, and base paving on Thurlow Avenue is complete
- Final paving on Thurlow Avenue will be scheduled in the Spring
- Work on Bayshore Drive West to be scheduled

5. Amherst Avenue Bulkhead Replacement

- Demolition, drag piling, and tie-backs are complete
- Electrical demolition and layout is on-going
- Face piling and bulkhead sheets are being installed