



**WEEKLY CONSTRUCTION REPORT**  
**FOR March 8, 2021**

**1. Reconstruction of Bayshore Drive West**

- Storm drain, water main, sanitary sewer main and base paving is complete
- Concrete work is complete with the exception of the rocker gutter at Lagoon Drive
- The road will be final paved in the Spring

**2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue**

- Concrete work is nearly complete on the bay side of the street and is underway on the ocean side of the street
- Water main, water main crossings and tie ins are complete
- Sanitary sewer installation is on-going

**3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue**

- Installation of utilities is complete between Douglas Avenue and Delavan Avenue
- Installation of utility work is nearly complete between Delavan Avenue and Clermont Avenue
- Utility work is on-going between Clermont Avenue and Clarendon Avenue

**4. Amherst Avenue Promenade Improvements**

- Test pits, installation of piling and utility relocation is complete
- The contractor is working on underground electric
- Framing work is on-going

**5. Benson Avenue Interior Tank Painting**

- Surface preparation work and installation of prime coat and intermediate coat is complete
- Installation of finish coat is nearly complete
- Pipe work will begin next

**6. Upcoming Projects – Winter/Spring 2020 Construction**

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing
- Ventnor Avenue and Washington Avenue Streetscape

*Engineering Phase*

- Atlantic Avenue Road Diet