



WEEKLY CONSTRUCTION REPORT
FOR April 12, 2021

1. Reconstruction of Bayshore Drive West

- Storm drain, water main, sanitary sewer main and base paving is complete
- Concrete work is complete with the exception of the rocker gutter at Lagoon Drive
- The road will be final paved this Spring

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work is complete on the bay side of the street and is nearing completion on the ocean side of the street
- Water main, water main crossings and tie ins are complete
- Sanitary sewer installation is almost complete. Storm drain to begin next.

3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- Installation of utilities is complete between Douglas Avenue and Delavan Avenue
- Installation of utility work is nearly complete between Delavan Avenue and Clermont Avenue
- Utility work is currently on hold

4. Amherst Avenue Promenade Improvements

- The underground electric conduit installation is complete
- Framing work is nearing completion and work on the lighting is underway
- Installation of concrete gutter is complete and the parking area is being graded

5. Benson Avenue Interior Tank Painting

- Installation of prime coat, intermediate coat and finish coat is complete
- Pipe work is complete and the street restoration is complete
- The tank is being put back into service

6. Ventnor Avenue and Washington Avenue Streetscape

- A pre-construction meeting has been held
- The contractor anticipates commencing work on April 14th
- Demolition work will commence first

7. Upcoming Projects – Spring 2020 Construction

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- Atlantic Avenue Road Diet
- Firehouse 2 Addition

Design Phase

- Minnie Creek drainage analysis
- 2021 Curb and Gutter Program
- Redevelopment of Well No. 5
- FY2021 State Aid – Reconstruction of Amherst Avenue – Phase II
- Reconstruction of Ventnor Avenue Bridal Path – North Side