



**WEEKLY CONSTRUCTION REPORT**  
**FOR April 19, 2021**

**1. Reconstruction of Bayshore Drive West**

- Storm drain, water main, sanitary sewer main and base paving is complete
- Concrete work is complete with the exception of the rocker gutter at Lagoon Drive
- The road will be final paved this Spring

**2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue**

- Concrete work is complete on the bay side of the street and is nearing completion on the ocean side of the street
- Water main, water main crossings and tie ins and sanitary sewer installation is complete
- Milling and paving is scheduled for May 3<sup>rd</sup>.

**3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue**

- Installation of utilities is complete between Douglas Avenue and Delavan Avenue
- Installation of utility work is nearly complete between Delavan Avenue and Clermont Avenue
- Utility work is currently on hold

**4. Amherst Avenue Promenade Improvements**

- Framing work is nearing completion and work on the lighting is on-going
- Installation of concrete gutter is complete and the parking area is being graded
- Paving is tentatively scheduled for this week

**5. Benson Avenue Interior Tank Painting**

- Installation of prime coat, intermediate coat and finish coat is complete
- Pipe work is complete and the street restoration is complete
- The tank is back in service

**6. Ventnor Avenue and Washington Avenue Streetscape**

- A pre-construction meeting has been held
- The contractor has mobilized to the site
- Installation of storm drain is underway

**7. Upcoming Projects – Spring 2020 Construction**

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing
- Atlantic Avenue Road Diet
- Firehouse 2 Addition

*Design Phase*

- Minnie Creek drainage analysis
- 2021 Curb and Gutter Program
- Redevelopment of Well No. 5
- FY2021 State Aid – Reconstruction of Amherst Avenue – Phase II
- Reconstruction of Ventnor Avenue Bridal Path – North Side