

## WEEKLY CONSTRUCTION REPORT FOR April 26, 2021

## 1. Reconstruction of Bayshore Drive West

- Storm drain, water main, sanitary sewer main and base paving is complete
- · Concrete work is complete with the exception of the rocker gutter at Lagoon Drive
- Concrete is scheduled to be completed this week with paving to follow shortly

# 2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work is complete on the bay side of the street and is nearing completion on the ocean side
  of the street
- Water main, water main crossings and tie ins and sanitary sewer installation is complete
- Milling and paving is currently scheduled to begin May 3<sup>rd</sup>.

# 3. Reconstruction of Amherst Avenue - Clarendon Avenue to Douglass Avenue

- Installation of utilities is complete between Douglas Avenue and Delavan Avenue
- Installation of utility work is nearly complete between Delavan Avenue and Clermont Avenue
- Utility work is currently scheduled to restart on 4/28

## 4. Amherst Avenue Promenade Improvements

- Framing work is essentially complete and prep work for the lighting is complete
- Installation of concrete gutter and paving is complete
- Contractor is awaiting lumber delivery to complete installation of decking

## 5. Benson Avenue Interior Tank Painting

- Installation of prime coat, intermediate coat and finish coat is complete
- Pipe work is complete, street restoration is complete and the tank is back in service
- The project is being closed out

#### 6. <u>Ventnor Avenue and Washington Avenue Streetscape</u>

- The contractor has mobilized to the site
- · Installation of storm drain is complete
- Concrete work is scheduled to begin this week

# 7. <u>Upcoming Projects – Spring 2020 Construction</u>

#### Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- Atlantic Avenue Road Diet
- Firehouse 2 Addition

#### Design Phase

- Minnie Creek drainage analysis
- 2021 Curb and Gutter Program
- Redevelopment of Well No. 5
- FY2021 State Aid Reconstruction of Amherst Avenue Phase II.
- Reconstruction of Ventnor Avenue Bridal Path North Side