



WEEKLY CONSTRUCTION REPORT
FOR April 6, 2020

1. Benson Avenue Exterior Water Tank Painting

- Installation of the finish coat is complete and scaffolding is removed
- Benson Avenue is open to through traffic
- The logo will be painted as soon as weather permits

2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Concrete work is complete
- Underground utility work is complete
- Milling and paving work began today on 4/6

3. Reconstruction of Thurlow Avenue and Bayshore Drive West

- Utility work, concrete work, and base paving on Thurlow Avenue is complete
- Final paving on Thurlow Avenue will be scheduled in the Spring
- Work on Bayshore Drive West to be scheduled for the Fall

4. Amherst Avenue Bulkhead Replacement

- Demolition, drag piling, and tie-backs are complete
- Electrical coordination is on-going
- Face piling and bulkhead sheets are being installed

5. Redevelopment of Well No. 9

- The pump test was performed and the pump and motor were removed for inspection
- The video inspection is complete