



**WEEKLY CONSTRUCTION REPORT**  
**FOR May 10, 2021**

**1. Reconstruction of Bayshore Drive West**

- Storm drain, water main, sanitary sewer main and base paving is complete
- Concrete work is now complete
- The contractor is milling today and final paving tomorrow

**2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue**

- Concrete work is complete
- Water main, water main crossings and tie ins and sanitary sewer installation is complete
- Milling and paving started today and is expected to take three (3) days

**3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue**

- Installation of sanitary sewer is complete and storm drain work should be complete today
- Water main tie-ins will be complete this week
- Concrete work to begin after completion of utility work

**4. Amherst Avenue Promenade Improvements**

- Framing work is complete and prep work for the lighting is complete
- Installation of concrete gutter and paving is complete
- Contractor is awaiting lumber delivery to complete installation of decking

**5. Ventnor Avenue and Washington Avenue Streetscape**

- Installation of storm drain is complete
- Concrete work and brick paver work is complete
- We are awaiting a schedule for paving

**6. Atlantic Avenue Road Diet**

- A pre-construction meeting took place on April 21, 2021
- The contractor is working on layout
- Striping work to begin after Atlantic Avenue is paved

**7. Upcoming Projects**

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing
- Firehouse 2 Addition

*Design Phase*

- Minnie Creek drainage analysis
- 2021 Curb and Gutter Program
- Redevelopment of Well No. 5
- FY2021 State Aid – Reconstruction of Amherst Avenue – Phase II
- Reconstruction of Ventnor Avenue Bridal Path – North Side