



WEEKLY CONSTRUCTION REPORT
FOR May 26, 2020

1. Benson Avenue Exterior Water Tank Painting

- Installation of the finish coat is complete and scaffolding has been removed
- Benson Avenue is open to through traffic
- The contractor has completed installation of the logo

2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Underground utility work, concrete work, milling, paving and striping is complete
- Irrigation and sod restoration is complete
- The contractor is working on the punchlist

3. Reconstruction of Thurlow Avenue and Bayshore Drive West

- Utility work, concrete work, and base paving on Thurlow Avenue is complete
- Final paving on Thurlow Avenue is complete
- Work on Bayshore Drive West to be scheduled for the Fall

4. Amherst Avenue Bulkhead Replacement

- Demolition, drag piling, and tie-backs are complete
- Installation of face piling and bulkhead sheets is on-going
- Underground utility and electric work is on-going

5. Redevelopment of Well No. 9

- The video inspection and rehabilitation of the well is complete
- The new pump has been installed
- The well is back on line

6. 2019 & 2020 Curb and Gutter Program – Huntington & Fulton Avenue Intersection

- Concrete work is complete
- Installation of the brick pavers is complete
- Contractor is working on site restoration