



WEEKLY CONSTRUCTION REPORT
FOR May 3, 2021

1. Reconstruction of Bayshore Drive West

- Storm drain, water main, sanitary sewer main and base paving is complete
- Concrete work is now complete
- Final paving is scheduled for this week

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Concrete work is complete on the bay side of the street and will be complete on the ocean side of the street this week
- Water main, water main crossings and tie ins and sanitary sewer installation is complete
- Milling and paving is now scheduled to begin May 10th

3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- Installation of utilities is complete between Douglas Avenue and Delavan Avenue
- Installation of utility work has restarted between Delavan Avenue and Clermont Avenue
- Concrete work to begin after completion of utility work

4. Amherst Avenue Promenade Improvements

- Framing work is complete and prep work for the lighting is complete
- Installation of concrete gutter and paving is complete
- Contractor is awaiting lumber delivery to complete installation of decking

5. Ventnor Avenue and Washington Avenue Streetscape

- Installation of storm drain is complete
- Concrete work is complete
- Brick paver work is underway

6. Atlantic Avenue Road Diet

- A pre-construction meeting took place on April 21, 2021
- The contractor is working on layout
- Striping work to begin after Atlantic Avenue is paved

7. Upcoming Projects

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- Firehouse 2 Addition

Design Phase

- Minnie Creek drainage analysis
- 2021 Curb and Gutter Program
- Redevelopment of Well No. 5
- FY2021 State Aid – Reconstruction of Amherst Avenue – Phase II
- Reconstruction of Ventnor Avenue Bridal Path – North Side