



**WEEKLY CONSTRUCTION REPORT**  
**For June 21, 2021**

**1. Reconstruction of Bayshore Drive West**

- Storm drain, water main and sanitary sewer main is complete
- Concrete work and final paving is complete
- The contractor is addressing punchlist items

**2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue**

- Water main, water main crossings and tie ins and sanitary sewer installation is complete
- Concrete and paving is complete
- The contractor is addressing punchlist items

**3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue**

- Installation of sanitary sewer, storm sewer and water main is complete
- Concrete work is complete and base paving is complete
- Final paving to be completed in the Fall

**4. Amherst Avenue Promenade Improvements**

- Framing work is complete and prep work for the lighting is complete
- Installation of concrete gutter, paving and striping is complete
- The lumber delivery has arrived and the contractor is beginning installation of decking

**5. Ventnor Avenue and Washington Avenue Streetscape**

- Installation of storm drain is complete
- Concrete work, brick paver work, paving and striping is complete
- The contractor is addressing punchlist items

**6. Atlantic Avenue Road Diet**

- Striping work is nearly complete

**7. 600 Block of Clermont Avenue Emergency Water Main Replacement**

- The project runs from Marshall Avenue to Bayshore Drive
- Work began on June 21, 2021
- The work will take approximately three (3) weeks

**8. Upcoming Projects**

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing
- Firehouse 2 Addition
- Redevelopment of Well No. 5

*Design Phase*

- Minnie Creek drainage analysis
- 2021 Curb and Gutter Program
- FY2021 State Aid – Reconstruction of Amherst Avenue – Phase II
- Reconstruction of Ventnor Avenue Bridal Path – North Side
- Edgemar Circle Utility Extension