



WEEKLY CONSTRUCTION REPORT
For June 7, 2021

1. Reconstruction of Bayshore Drive West

- Storm drain, water main and sanitary sewer main is complete
- Concrete work and final paving is complete
- The contractor is addressing punchlist items

2. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Water main, water main crossings and tie ins and sanitary sewer installation is complete
- Concrete and paving is complete
- The contractor is addressing punchlist items

3. Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

- Installation of sanitary sewer, storm sewer and water main is complete
- Concrete work is scheduled to be complete this week and base paving is complete
- Final paving to be completed in the Fall

4. Amherst Avenue Promenade Improvements

- Framing work is complete and prep work for the lighting is complete
- Installation of concrete gutter, paving and striping is complete
- Contractor is awaiting lumber delivery to complete installation of decking

5. Ventnor Avenue and Washington Avenue Streetscape

- Installation of storm drain is complete
- Concrete work, brick paver work, paving and striping is complete
- The contractor is addressing punchlist items

6. Atlantic Avenue Road Diet

- Striping work should be completed this week

7. Upcoming Projects

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- Firehouse 2 Addition
- Redevelopment of Well No. 5

Design Phase

- Minnie Creek drainage analysis
- 2021 Curb and Gutter Program
- FY2021 State Aid – Reconstruction of Amherst Avenue – Phase II
- Reconstruction of Ventnor Avenue Bridal Path – North Side
- Edgemar Circle Utility Extension