



WEEKLY CONSTRUCTION REPORT
FOR September 14, 2020

1. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Underground utility work, concrete work, milling, paving and striping is complete
- Irrigation and sod restoration is complete
- The contractor is working on minor punchlist items to complete the project

2. Reconstruction of Thurlow Avenue and Bayshore Drive West

- Utility work, concrete work, and paving on Thurlow Avenue is complete
- Work on Bayshore Drive West will be scheduled for the Fall
- Notices have been sent to Bayshore Drive West and Lagoon Drive residents

3. Amherst Avenue Bulkhead Replacement

- The contractor has completed installation of the bulkhead
- Utility services for the docks are now operational
- Parking and dock access has been re-established

4. Reconstruction of Atlantic Avenue – Clermont Avenue to Huntington Avenue

- Contractor has mobilized to the site
- Sawcutting of the pavement has commenced
- Underground utility work will be starting next

5. Upcoming Projects – Fall 2020 Construction

Under Contract

- Redevelopment of Well No.10
- Beach Bulkhead Access at Argyle Avenue
- Reconstruction of Amherst Avenue – Clarendon Avenue to Douglass Avenue

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- 2019/2020 Curb and Gutter Program – Various Locations

Engineering Phase

- Ventnor Avenue and Washington Avenue Streetscape
- Benson Avenue Tank Interior Painting
- Amherst Avenue Promenade Improvements