

**WEEKLY CONSTRUCTION REPORT**  
**For January 9, 2023**

**1. 2021 Road Program**

- Water main and new services and sanitary sewer main and new services are complete on Mansfield Avenue
- Drainage work is complete
- Concrete work is on-going
- Base paving is scheduled to be completed before the end of January

**2. Interior Renovations to the Municipal Building**

- Columns and wall panels are installed and being finished
- HVAC equipment has been installed
- Millwork and wall coverings are on-going
- Storefronts to begin next
- Project completion anticipated by February 2023 pending delivery of doors

**3. 2022 Curb and Gutter Program**

- A contract has been awarded
- The contractor started work today on Bayshore Drive

**4. FY2020 and FY2021 CDBG Projects**

- Work is nearly complete on Union Avenue
- Work is nearly complete on Knight Avenue
- The contractor anticipates that work will be completed this week.

**5. Upcoming Projects**

*Bidding Phase*

- Old City Hall and Firehouse 1 Floodproofing

*Design Phase*

- Reconstruction of Ventnor Avenue Bridal Path – North Side
- Walkway Replacement at the Sigmund Rimm Recreation Complex
- Wall of Fame at the Sigmund Rimm Recreation Complex
- Batting Cage Replacement at the Sigmund Rimm Recreation Complex
- Reconstruction of Tennis Courts 1-4 at the Sigmund Rimm Recreation Complex
- FY2022 State Aid – Reconstruction of Winchester Avenue
- 2022 Road Program