

WEEKLY CONSTRUCTION REPORT
For January 16, 2023

1. 2021 Road Program

- Water main and new services and sanitary sewer main and new services are complete on Mansfield Avenue
- Drainage work is complete
- Concrete work is on-going
- Base paving is scheduled to be completed before the end of January

2. Interior Renovations to the Municipal Building

- Columns and wall panels are installed and being finished
- Millwork is on-going
- Flooring work is underway
- Ceiling tiles are being installed
- Storefronts to begin next
- Project completion anticipated by February 2023 pending delivery of doors

3. 2022 Curb and Gutter Program

- Concrete work is on-going
- Paving restoration to be completed after concrete work
- Resetting of brick pavers on East Drive and West Drive to begin after paving is complete
- The contractor anticipates all work will be completed by the end of the week

4. FY2020 and FY2021 CDBG Projects

- Work is nearly complete on Union Avenue
- Work is nearly complete on Knight Avenue
- The concrete work needs to be completed

5. Upcoming Projects

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- FY2022 State Aid Reconstruction of Winchester Avenue
- Batting Cage Replacement at the Sigmund Rimm Recreation Complex
- Walkway Replacement at the Sigmund Rimm Recreation Complex

Design Phase

- Reconstruction of Ventnor Avenue Bridal Path – North Side
- Wall of Fame at the Sigmund Rimm Recreation Complex
- Reconstruction of Tennis Courts 1-4 at the Sigmund Rimm Recreation Complex
- 2022 Road Program