

WEEKLY CONSTRUCTION REPORT
For January 30, 2023

1. 2021 Road Program

- Base course paving is complete
- Surface course paving will be completed in the Spring

2. Interior Renovations to the Municipal Building

- Flooring is complete
- Columns, wall panels, and ceiling tiles are substantially complete
- Millwork and wall coverings are on-going, storefronts to follow
- Project completion anticipated by the end of February 2023 pending delivery of doors

3. 2022 Curb and Gutter Program

- The project is substantially complete
- Our office is preparing a project punchlist

4. FY2020 and FY2021 CDBG Projects

- Work is substantially complete on Union Avenue and Knight Avenue
- Our office will prepare a project punchlist

5. Upcoming Projects

Bidding Phase

- Old City Hall and Firehouse 1 Floodproofing
- FY2022 State Aid Reconstruction of Winchester Avenue
- Batting Cage Replacement at the Sigmund Rimm Recreation Complex
- Walkway Replacement at the Sigmund Rimm Recreation Complex
- Reconstruction of Tennis Courts 1-4 at the Sigmund Rimm Recreation Complex

Design Phase

- Reconstruction of Ventnor Avenue Bridal Path – North Side
- Wall of Fame at the Sigmund Rimm Recreation Complex
- 2022 Road Program