

WEEKLY CONSTRUCTION REPORT
For April 17, 2023

1. 2021 Road Program

- Surface course paving of Mansfield Avenue is complete
- Our office submitted a project punchlist to the contractor

2. Interior Renovations to the Municipal Building

- Storefronts, doors and hardware are complete
- Millwork is nearing completion

3. 2022 Curb and Gutter Program

- The project is substantially complete
- The contractor is addressing the punchlist items

4. FY2020 and FY2021 CDBG Projects

- Work is substantially complete on Union Avenue and Knight Avenue
- Reconnection of streetlighting is being coordinated with Atlantic City Electric

5. Reconstruction of Tennis Courts 1-4 at the Sigmund Rimm Recreation Complex

- Paving of the courts is complete
- Striping of the courts to be completed next

6. 2022 Road Program

- Water main work is complete on Gladstone Avenue and Jefferson Avenue
- Water services anticipated to be completed this week
- Sanitary sewer work is complete on Jefferson Avenue
- Concrete work is on-going

7. Batting Cage Replacement at the Sigmund Rimm Recreation Complex

- A pre-construction meeting was held on March 16, 2023
- The contractor anticipates starting work by the end of the month

8. Old City Hall and Firehouse 1 Floodproofing

- A pre-construction meeting took place on April 13, 2023
- Contractor anticipates starting work upon issuance of a Notice to Proceed

9. Upcoming Projects

Bidding Phase

- FY2022 State Aid Reconstruction of Winchester Avenue

Design Phase

- Reconstruction of Ventnor Avenue Bridal Path – North Side