

WEEKLY CONSTRUCTION REPORT
For May 8, 2023

1. 2021 Road Program

- The contractor is nearly complete with the punchlist work

2. Interior Renovations to the Municipal Building

- A preliminary punchlist is being prepared

3. Reconstruction of Tennis Courts 1-4 at the Sigmund Rimm Recreation Complex

- Paving of the courts is complete
- Color coating of the courts is complete
- Striping of the courts to be completed next

4. 2022 Road Program

- Water main work, water services and sanitary sewer work is complete
- Concrete work is complete
- Roadwork is scheduled to start this week

5. Batting Cage Replacement at the Sigmund Rimm Recreation Complex

- A pre-construction meeting was held on March 16, 2023
- Demolition is complete
- Contractor is waiting for materials

6. Old City Hall and Firehouse 1 Floodproofing

- A pre-construction meeting took place on April 13, 2023
- Contractor is waiting for materials

7. Upcoming Projects

Bidding Phase

- FY2022 State Aid Reconstruction of Winchester Avenue

Design Phase

- Reconstruction of Ventnor Avenue Bridal Path – North Side