

WEEKLY CONSTRUCTION REPORT
FOR October 14, 2019

1. Benson Avenue Exterior Water Tank Painting

- Atlantic City Electric work is complete
- Scaffolding installation is scheduled to begin on 10/14/19
- During construction, access on Benson Avenue will be limited

2. Jerome Avenue Sewer Replacement at Amherst Avenue

- The sewer main replacement is complete, the trench is based paved and striped
- Reconstruction of the sidewalk ramps at the corners is complete
- Final paving is tentatively scheduled for 10/17/19

3. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Concrete work is complete on the bay side of Atlantic Avenue
- Underground utility work is in progress on the ocean side of Atlantic Avenue
- Concrete work to follow utility work on the ocean side of Atlantic Avenue

4. Safe Routes to Schools Project – Various Locations

- Drainage and concrete work is complete at all locations
- Paving is tentatively scheduled for the week of 10/21/19
- Striping and signage to follow paving work