

WEEKLY CONSTRUCTION REPORT
FOR October 28, 2019

1. Benson Avenue Exterior Water Tank Painting

- Atlantic City Electric work is complete
- Scaffolding installation is underway
- During construction, access on Benson Avenue will be limited

2. Jerome Avenue Sewer Replacement at Amherst Avenue

- The sewer main replacement is complete
- Reconstruction of the sidewalk ramps at the corners is complete
- Final paving is complete
- Striping work is being scheduled

3. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Concrete work is complete on the bay side of Atlantic Avenue
- Underground utility work is in progress on the ocean side of Atlantic Avenue
- Concrete work to follow utility work on the ocean side of Atlantic Avenue

4. Safe Routes to Schools Project – Various Locations

- Drainage and concrete work is complete at all locations
- Paving is complete
- Striping is scheduled for 10/29/19
- Installation of signage to follow striping