

**WEEKLY CONSTRUCTION REPORT**  
**FOR October 7, 2019**

**1. Benson Avenue Exterior Water Tank Painting**

- Atlantic City Electric work is complete
- Scaffolding installation is being scheduled
- When construction starts, access on Benson Avenue will be limited

**2. Jerome Avenue Sewer Replacement at Amherst Avenue**

- The sewer main replacement is complete, the trench is based paved and striped
- Reconstruction of the sidewalk ramps at the corners is in progress
- Final paving is being scheduled within the next two weeks

**3. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave**

- Concrete work is complete on the bay side of Atlantic Avenue
- Underground utility work is in progress on the ocean side of Atlantic Avenue
- Concrete work to follow utility work on the ocean side of Atlantic Avenue

**4. Safe Routes to Schools Project – Various Locations**

- Drainage work is complete at all locations
- Concrete work is ongoing at all locations
- Paving, striping, and signage to follow concrete work