



WEEKLY CONSTRUCTION REPORT
FOR December 16, 2019

1. Benson Avenue Exterior Water Tank Painting

- Scaffolding installation is complete
- The contractor has installed the containment system
- Removal of the existing paint and priming of the tank is underway
- Access on Benson Avenue is limited

2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Concrete work is complete on the bay side of Atlantic Avenue
- Underground utility work is almost complete on the ocean side of Atlantic Avenue
- Concrete work is almost complete on the ocean side of Atlantic Avenue
- Water main installation is nearing completion on the bay side of Atlantic Avenue
- Water main crossings on Atlantic Avenue are scheduled to be started this week

3. Safe Routes to Schools Project – Various Locations

- Drainage, concrete work, and paving is complete at all locations
- Striping and signage is complete
- Contractor is working on punchlist items

4. FY2016 and FY2018 CDBG Beach Bulkhead Access – Monroe Avenue and Pembroke Avenue

- Work on both accesses is essentially complete

5. Reconstruction of Thurlow Avenue and Bayshore Drive West

- The contractor has installed the dewatering system on Thurlow Avenue
- Water main work installation on Thurlow Avenue is nearing completion
- Once the water main is tested, installation of water services will begin
- Demolition of concrete is scheduled to begin next

6. Amherst Avenue Bulkhead Replacement

- Demolition of concrete and asphalt is essentially complete
- Installation of piling is scheduled to commence this week