



WEEKLY CONSTRUCTION REPORT
FOR December 30, 2019

1. Benson Avenue Exterior Water Tank Painting

- Installation of the finish coat is complete
- The contractor will install the logo next
- Scaffolding removal is underway
- Access on Benson Avenue is limited

2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Concrete work is complete on the bay side of Atlantic Avenue
- Underground utility work is almost complete on the ocean side of Atlantic Avenue
- Concrete work is almost complete on the ocean side of Atlantic Avenue
- Water main installation is nearing completion on the bay side of Atlantic Avenue
- Water main crossings on Atlantic Avenue are on-going
- Once all water main installation is complete, tie-ins will start

3. Safe Routes to Schools Project – Various Locations

- Drainage, concrete work, and paving is complete at all locations
- Striping and signage is complete
- Contractor is working on punchlist items

4. Reconstruction of Thurlow Avenue and Bayshore Drive West

- The contractor has installed the dewatering system on Thurlow Avenue
- Water main installation on Thurlow Avenue is complete
- Installation of water services is underway
- Storm drain installation is underway
- Demolition of concrete is scheduled to begin this week

5. Amherst Avenue Bulkhead Replacement

- Demolition of concrete and asphalt is complete
- Installation of drag piling is nearing completion