

Dear Judge Schneider and Counsel,

Please find below the Corps' report for August 17, 2017.

1. Summary of conditions and remediation efforts:

- a. Condition of Basins – The 13 photos from this morning show that most of the basins have no ponding and a few of the basins have scattered ponding. Today Walters finished grading the sand in the basins between Argyle and Brunswick and Brunswick and Clarendon, and hogged material in the basin between Clarendon and Delevan.
- b. Fencing – The Corps, through its own employees and Walters (subcontractor), completed the fence installation covered by item 2 of the Order by Saturday morning, August 12, 2017. When mitigation work is done on the basin areas, the fencing may need to be removed temporarily. But, as soon as possible after that work is completed, the fencing will be replaced. When the Project work resumes on the next 1000-foot section, fencing will be installed around the actively-working areas. Consistent with the direction provided to the Corps by Judge Schneider at yesterday's status conference, the Corps will put fencing around the sumps in the basins when the Corps installs the point sump system.
- c. Water Quality Testing – As described in yesterday's report, the Corps took water samples at Exeter today. Further, in an abundance of caution, the Corps also took a water sample at Huntingdon Avenue though the ponded water there, as at Exeter, appears to be a preexisting condition unrelated to the Project. As a reference, the Corps also took samples of ponded water at pre-construction locations. The results of these samples will be disseminated with the daily reports. The Corps stands ready to commence water quality testing in accordance with item 3 of the Order in any other basin area that contains ponding of 2 inches or more in depth that has sat for more than 24 hours without percolating.
- d. Pumping – Walters (subcontractor) stands ready to pump, as quickly as possible, any ponded water levels that reach 4 inches in depth, in compliance with item 4 of the Order. The ponding at Exeter adjacent to the bulkhead (see the second attachment) was not pumped today, even though the depth of that ponding appears to exceed 4 inches, because the Corps believes it would not be "reasonably practicable" to pump water that is actually below the water table. (See item 9 of the Order, stating the preventive measures shall be done to the extent reasonably practicable.) Due to the level of the water table, if the Corps did pump that water, the Corps believes it would just refill with water. In an effort to abate this ponded water, the Corps will infill that location with sand to the extent that it does not obstruct the City's pipe at that location. If the other parties disagree with the Corps' assessment of the water table at Exeter, the Corps' position that pumping would not be reasonably practicable, and the Corps' decision to infill that location, please discuss with the Corps. If the Court needs additional information about the Exeter situation, the Corps would like to discuss its position further in a telephone conference. The Corps has not yet measured the depth of and photographed the water at Exeter, as indicated in yesterday's report. The Corps will share that information and photographs when collected.
- e. Excavation – In an attempt to comply with item 5 of the Order, requiring the removal of any sludge layer existing as a result of ponding that did not percolate within 36 hours, the Corps has

worked to fulfill the intent of item 5 by scarifying/raking the basins and then covering the area with clean sand. The Corps understands that this practice will neutralize any sludge layer, to the extent one was present, and is consistent with NJDEP's best management practices. While the top layer of material/sand left after water recedes has been described as a sludge layer, the Corps is not sure this is properly described as sludge and may be sand with algae. In any event, whether or not it is sludge or sand with algae, the Corps believes that the scarifying/raking of the basins, which broke up that top layer, and the mixing of that broken up layer with clean sand, complies with the intent of item 5 of the Order and properly remediated/addressed any health concerns about that layer.

- f. Elevated Walkway – In an effort to comply with item 6 of the Order – which requires the Corps to construct elevated walkways, where feasible, and maintain existing elevated walkways across the basins on the beach to minimize fencing, facilitate safe beach access, and avoid contact with standing water and/or sludge – the Corps has completed its construction of elevated walkways, using built up sand, and is maintaining the existing elevated walkways. In an effort to comply with the Court's directive, given at the status conference of August 14, 2017, to provide ADA compliant walkways at reasonable intervals, the Corps installed Mobi-Mats over all elevated walkways. The Corps anticipates that the mats will improve access for all. The Corps will evaluate the effectiveness of the mats, and look into other options, in an effort comply with ADA access requirements.
 - g. Additional Remediation Actions/Plans – Due to material delay, installation of scupper sump wells will not commence until Tuesday. Installation of the concrete boxes, planned for the two basins between Exeter and Granville, is not yet scheduled due to material delay. The locations for these two types of sump wells are detailed in the plans circulated on Monday evening, August 14.
- 2. Project Activities and Plans - The dredge arrived off Margate on August 15, and was unable to commence pumping due to ocean swells. Today the dredge performed subline verification (i.e., inspecting and checking the subline, riser and yoke connection after yesterday's high seas) and began operation this morning.
 - 3. Other Relevant Activities, Information, Problems and Communications – Margate provided, through counsel, preliminary drawings and a cost estimate of a potential manifold and pipe system, designed for installation along the bulkhead. Those submissions were, in turn, provided to the Corps.
 - 4. Photographs – I have attached 13 photos of the basin areas, taken this morning.

Please let me know if you have any questions.

Respectfully,

/s/ Anne B. Taylor

Anne B. Taylor
Assistant U.S. Attorney
401 Market Street, 4th Floor
Camden, NJ 08101