REMINGTON & VERNICK ENGINEERS

845 North Main Street
Pleasantville, NJ 08232
O: (609) 645-7110
F: (609) 645-7076

WEEKLY CONSTRUCTION REPORT
FOR April 27, 2020

1. Benson Avenue Exterior Water Tank Painting

- Installation of the finish coat is complete and scaffolding has been removed
- Benson Avenue is open to through traffic
- The contractor has begun installation of the logo

2. Reconstruction of Atlantic Ave – Fredericksburg Ave to Clermont Ave

- Underground utility work and concrete work is complete
- Milling, paving and striping is complete
- Irrigation and sod restoration is almost complete

3. Reconstruction of Thurlow Avenue and Bayshore Drive West

- Utility work, concrete work, and base paving on Thurlow Avenue is complete
- Final paving on Thurlow Avenue will be scheduled for this Spring
- Work on Bayshore Drive West to be scheduled for the Fall

4. Amherst Avenue Bulkhead Replacement

- Demolition, drag piling, and tie-backs are complete
- Electrical coordination is on-going
- Installation of face piling and bulkhead sheets is on-going

5. Redevelopment of Well No. 9

- The video inspection is complete
- The rehabilitation of the well is complete
- A new pump has been ordered and will be installed upon receipt